Forest Enterprises Cutting Schedule

Contractor Forest Harvest Area Road Skid number

Horne 2
Glenburn
2201
Watershed Road
6



Week Starting 17/04/2023

Preference	Grade	Customer	Cut length	Relative Value to Forest (\$/t)	Min SED	Max LED	Max Knot	Spike Knot	Delivery point	Ordered Loads	Comments	
1	P35	KiwiD	5.00, 5.50	76	35	90	0	0	Dannevirke	6		
2	P35	Tenon	4.4, 5.0, 5.6	100	35	100	0	0	Tenon	5	Work with Sooty	
3	PB40	TPT	6.04	100	40	N/A	0	0	WLG / Rail		Disinfectant on log ends	
4	PB40	TPT	4.04	100	40	N/A	0	0	WLG / Rail		Disinfectant on log ends	
5	PB30	TPT	4.04	75	30	N/A	0	0	WLG / Rail		Disinfectant on log ends	
6	M30	Davis	6.13	46	30	N/A	10	5	Featherston	6		
7	M30	Kiwi M	4.9, 5.5, 6.1	48	30	48	55	5	Kiwi M	3 Total M3	al M30/M20	
8	Α	TPT	5.93	51	30	100	12	10	WLG / Rail			
9	Α	TPT	3.93	51	30	100	12	10	WLG / Rail			
10	M20	Kiwi M	4.9, 5.5, 6.1	37	20	25	7	5	Kiwi M	3 Total M3	Total M30/M20	
11	U1	TPT	5.93	40	21	50	12	10	WLG / Rail			
12	U1	TPT	3.93	40	21	50	12	10	WLG / Rail			
13	KI	TPT	3.93	37	26	N/A	25	25	WLG / Rail			
14	KIS	TPT	5.93	25	10	N/A	SED/3	N/A	WLG / Rail			
15	KIS	TPT	3.93	25	10	N/A	SED/3	N/A	WLG / Rail			
16	KIS	TPT	3.03	21	10	N/A	SED/3	N/A	WLG			

Deliver per dispatch instruction

Sweep 1/4 SED on saw logs and pruned.

Sweep 1/2 SED on KI & KIS

Forecast for the week

Week 17 = 300t/day x 5days = 1,500t

Mark logs exactly at cut length, have built in trim allowance

Mark estimated felling date on 1 in 10 logs with crayon

Call logs stocks BEFORE 14:00 to MTL Daily

No more than 5 loads in stock for each mill.

Call logs by grade and length

^{**} Panpac accepts oversize (truck and trailer). Panpac = customer but Napier Pine Fernhill = delivery point. Notify their dispatch.